COMPLETION REPORT

1. Name of Work : **IMPROVEMENT AND DEVELOPMENT WORKS TO GELAYARA BALAGA PARK IN WARD NO.12.**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable :

4. Work Order No. & Dt :

5. Name of Contractor : **TECHNICAL MANAGER, KRIDL, BANGALORE**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 662/12-13

8. Check measurement of the Asst. : M.B. No. ..... Page No. 66108/1 to

Asst. Exe. Eng. / Exe. Eng : 12/12-13 Page No. 66117/1

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : Ravi. N.K.

b) Asst. Exe. Engineer : Jayalingappa. B.L

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 Lakhs	49,05,340		

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K. 30/4/15

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

ACCOUNTS SUPTD. (